

Blackbird Leys Redevelopment

Update: 23rd August 2024



Activities completed this week

- Block D:
 - Drainage and foundations completed
- Highways works
 - Gas diversion on-going. This will take about another 2 weeks.
- Knights Road:
 - Continued progress with brickwork, blockwork and drainage on a number of terraces.

Activities planned next week / update

- Block D:
 - Materials to be delivered for concrete frame
 - Preparations for concrete frame to continue
- Knights Road:
 - Continue with brickwork, blockwork, drainage and foundations across
- Block A and Highways works
 - Approval from Building Safety Regulator still not granted. No building work can start yet.
 - Legal agreement with Oxfordshire County Council almost agreed.

Knights Road



Block D



Highways works – gas diversion

